Client Name:	
Address:	
Phone:	
Fax:	
Mobile:	

BUILDING SCHEDULE SAMPLE

To be used with A3 plan

Job No.	
Lot No.	
RP No.	
Council:	
Address:	

No Public Holidays

Activity/Week		5/9 1	12/9 2	19/9 3	29/9 4	3/10 5	10/10 6	17/10 7	24/10 8	31/10 9	7/11 10	14/11 11	21/11 12	28/11 13	14	15	16	17	18	19	20	21	22	23	24	25	26
Arrange Services	10																										
Arrange Contractors	10																										
Order Materials	5																										
Clear and Prepare Site	1																										
Set Out - Surveyor	1																										
Temporary Power	1																										
Plumber - Water On Site	1																										
Excavate - Footings/Stumps	1																										
Drainage - Under Slab	1																										
Inspection	1																										
Steel in Footings	1																										
Inspection - Steel/Foundings	1																										
Concrete Pour - Footings	1																										
Brickwork - Base Course	1																										
Concrete Form - Prepare	1																										
Steel in Slab	1																										
Inspection	1																										
Pest Barriers	1																										
Concrete Pour - Slab	1																										
Carpenter - Bearers/Joists																											
Carpenter - Floor Sheeting																											
Pest Barriers to Wall Frames	1																										
Carpenter - Wall Frames	2																										
Carpenter - Roof Trusses & Tie Downs	2																										
Carpenter - Windows	1																										
Frame Inspection	1																										
Plumber - Roof/Gutters	2																										
Plumber - Rough In Hot/Cold Water	1																										
Inspection	1																										
Electrician - Pre Wire	1																										
Carpenter - Frame Wrap	1																										
Bricklayer - Walls	4																										
Soffit Linings	1																										
Drainer - Completion incl S/Water	2																										
Plumbing Inspection	1																										
Internal Linings	4																										
Carpentry - Joinery	2																										
Carpentry - Fixout	2																										
Painter	4																										
Waterproofing	1																										
Floor/Wall Tiler	3																										
Plumber - Fixout	1																										
Electrician - Fixout	1																										
Finish Up - Preparation	2																										
Termite Treatment	1																										
Final Inspection	1																										

Copyright - Owner Building Solutions 1999 - All rights reserved. No part of this document may be reproduced or copied in any way without the express permission of an authorised representative of Owner Building Solutions Australia Pty. Ltd.